




<div><div><div>REC</div><div>REC Asbestos, a division of Resource and Environmental Consultants Ltd</div><div><div><div></div><div>a CONCEPT LIFE SCIENCES company</div></div></div></div><div><div>Stansted</div><div>East Kilbride</div><div>Manchester</div><div>Port Talbot</div><div>Omagh</div><div>Plymouth</div></div><div><div>Environment House, Bullocks Lane, Takeley, Bishop's Stortford Herts, CM22 6TA T. 01279 879 416 F. 01279 879 414</div><div>16 Langlands Place, Kelvin South Business Park, East Kilbride, Glasgow, G75 0YF T. 01355 573360 F. 01355 573351</div><div>Osprey House, Pacific Quay, Broadway, Manchester,M50 2UE T. 0161 868 1300 F. 0161 868 1301</div><div>Unit 19, Kenfig Industrial Estate, Margam, Port Talbot, SA13 2PE T. 01656 749823 F. 01656 740824</div><div>Unit A5, Omagh Business Complex, 41 Gortrush Ind Estate, Omagh, BT78 5LU T. 028 8225 3378</div><div>Unit 13, Barn Close, Langage Business Park, Plymouth, PL7 5HQ T. 01752 347789 F. 01752 347749</div></div></div>		<div><div><div><div></div><div>ACAD</div><div>Asbestos Control & Abatement Division</div></div><div><div><div></div><div>constructionline</div><div>an ISO 9001:2008 & ISO 14001:2004 certified company</div></div></div></div><div><div><div><div></div><div>ISOQAR</div><div>REGISTERED</div><div>Certificate Number 9661</div><div>ISO 9001:2008</div><div>ISO 14001:2004</div><div>OHSAS 18001:2007</div></div></div><div><div><div><div></div><div>UKAS</div><div>TESTING</div><div>2520</div></div></div></div></div></div>															
Air Monitoring & Visual Assessment Certificate												15/BT/A/453					
All tests conducted in accordance with documented in house procedures and HSE guidance HSG248		Customer Order		0		Issue Date		10/06/2015		Date sampled		10/06/2015		Date counted		10/06/2015	
Site Address		Fox Primary School, Kensington Place, London, W8 7PP				Samplers Signature				Counters Signature							
Areas and Description of Work		Reassurance and personal monitoing during soil remediation of embankment within school grounds.															
Asbestos Removal Contractor		Same as Client				Sampled by		Billy Stenning		Slides Counted by		Billy Stenning					
Client Name and Address		Soilfix (East) Limited, 23 Bellingham Lane, Rayleigh, Essex, SS6 7ED				Issuing REC Lab		Bishops Stortford		Location Slides Counted		BW14 TYC					
Visual Inspection of Work Area (where conducted)																	
Visual Inspection of work area completed?		No		Enclosure Present?		Not Applicable		Air mover off and sealed?		Not Applicable		Enclosure volume (m³)		NA			
Visual examination time (mins)		Not Applicable		Exterior of enclosure intact?		Not Applicable		Area free of visible dust /debris?		Not Applicable		Enclosure area (m²)		NA			
Dust Disturbance Conducted?		Not Applicable		Interior of enclosure intact?		Not Applicable		Interior of enclosure dry?		Not Applicable		Suggested No. air tests based on enc vol		#VALUE!			
Time of Dust Disturbance (mins)		Not Applicable		Visual assessment was only conducted in the work area(s) described on this certificate. Please see the associated Hygiene Unit Inspection Certificate for details of the Hygiene Unit Inspection.													
Air Monitoring and Fibre Count Details																	
Sample No.	Location / Name / Activity	Sample Type	Pump EID	Cowl EID	Time			Flow Rate (l/min)			Volume Sampled (l)	Graticule Areas Examined	No. Of Fibres Counted	Reported Fibre Conc (fibres / cm3)	Limit Of Quantification (fibres / cm3)		
					Start	Finish	Total (min)	Start	Mid	Finish							
1	Digging Embankment	Reassurance	376	1698	12:44	13:45	61	8.0	---	8.0	488.0	200	0.5	<0.01	0.01		
2	Digging Embankment	Reassurance	807	1699	12:46	13:47	61	8.0	---	8.0	488.0	200	1.0	<0.01	0.01		
3	Digging Embankment	Reassurance	810	1700	12:48	13:49	61	8.0	---	8.0	488.0	200	1.5	<0.01	0.01		
4	SEM sample 1	Sample No. Not Used	375	1697	13:58	15:58	120	8.0	---	8.0	960.0						
5	Digging Embankment	Reassurance	376	1698	14:21	15:22	61	8.0	---	8.0	488.0	200	1.0	<0.01	0.01		
6	Digging Embankment	Reassurance	807	1699	14:32	15:33	61	8.0	---	8.0	488.0	200	1.5	<0.01	0.01		
7		Sample No. Not Used							---								
8		Sample No. Not Used							---								
9		Sample No. Not Used							---								
10		Sample No. Not Used							---								
11		Sample No. Not Used							---								
12		Sample No. Not Used							---								

Opinions and interpretations expressed herein are outside the scope of UKAS accreditation.

Diagram



Comments

Removal Contractors Acknowledgement
(only required when a visual assessment has been conducted)
I acknowledge that the above diagram is a true representation of the site layout

Signed

Date	10/06/2015
Print Name	Peter Rowe